



Hernando County

Legislation Details (With Text)

File #: 11386

Type: Agenda Item Status: Adopted

File created: 11/7/2022 In control: Board of County Commissioners

On agenda: 11/29/2022 Final action: 11/29/2022

Enactment date: Enactment #:

Title: Final Close-Out of Contract With Marquee Development, Inc., for Brooksville Elementary School Area

Sidewalk Local Agency Program Project (Contract No. 20-CG0006/DK; Amount: \$27,104.74)

Sponsors:

Indexes:

Code sections:

Attachments: 1. Memorandum - Final Pay 4 Packet, 2. Email - Brooksville Elementary LAP Project Approval, 3.

Photos

| Date | Ver. | Action By | Action | Result |
|------------|------|--------------------------------------|---------|--------|
| 11/29/2022 | 1 | Board of County Commissioners | adopted | Pass |

TITLE

Final Close-Out of Contract With Marquee Development, Inc., for Brooksville Elementary School Area Sidewalk Local Agency Program Project (Contract No. 20-CG0006/DK; Amount: \$27,104.74)

BRIEF OVERVIEW

The Brooksville Elementary Howell Ave. from Croom Road to US 41/Broad Street Sidewalk Local Agency Program (LAP) Project was awarded by the Board on August 25, 2020, Doc. Id. No. 1722, to Marquee Development, Inc., in the amount of \$469,907.25.

Change Order No. One (1) was for additional material need to correct water ponding, increasing the Contract by \$9,955.00 from \$469,907.25 to \$479,862.25, and addition of 28 days for a completion date of July 20, 2021.

Change Order No. Two (2) was for additional materials relating to field quantity increases, increasing the Contract by \$31,941.94 from \$479,862.25 to \$511,804.19, and addition of 316 days due to dispute negotiation with vendor attorney and County attorney for a new completion date of March 15, 2022.

Change Order No. Three (3) was a no-cost time extension for a new completion date of September 30, 2022.

Change Order No. Four (4) is for reduction to actual materials used, decreasing the Contract by \$86,138.83 from \$511,804.19 to \$425,665.36.

The Final Contract amount is \$425,665.36 (PO No. 20000987).

The work has been completed and Marquee Development, Inc., has submitted its Final Pay

File #: 11386, Version: 1

Application No. Three (3) in the amount of \$27,104.74.

FINANCIAL IMPACT

Funding in the amount of \$27,104.74 is available in the following accounts:

- 1013-03211-5616371-109090 (\$5,615.59) Constitutional Gas Tax, Improv-Sidewalks
- 1013-03211-5808101-109090 (\$512.27) Constitutional Gas Tax, Aid to Govt Agencies
- 1013-2050208 (\$20,976.88) Constitutional Gas Tax, Retainage

LEGAL NOTE

Legal Authority under F.S. Chapter 125 (All releases properly include Hernando County).

RECOMMENDATION

It is recommended the Board approve final pay request No. Three (3) in the amount of \$27,104.74 to Marquee Development, Inc., to close out Contract No. 20-CG0006/DK for the Brooksville Elementary Howell Avenue from Croom Roard to US 41/Broad Street Sidewalk LAP Project.

The final Contract amount for this unit is \$425,665.36, a Contract decrease of \$44,241.89 to BOCC award.