



Legislation Details (With Text)

File #: 11487
Type: Agenda Item **Status:** Adopted
File created: 11/29/2022 **In control:** Board of County Commissioners
On agenda: 12/13/2022 **Final action:** 12/13/2022
Enactment date: **Enactment #:**
Title: Final Close-Out of Contract With Augustine Construction, Inc., for Deltona Boulevard Sidewalk Local Agency Program Project From Elgin Boulevard to SR 50 (Contract No. 22-CG0024/DK; Amount: \$105,085.55)

Sponsors:

Indexes:

Code sections:

Attachments: 1. 22-CG0024 Final Pay 2 Packet

Date	Ver.	Action By	Action	Result
12/13/2022	1	Board of County Commissioners	adopted	Pass

TITLE

Final Close-Out of Contract With Augustine Construction, Inc., for Deltona Boulevard Sidewalk Local Agency Program Project From Elgin Boulevard to SR 50 (Contract No. 22-CG0024/DK; Amount: \$105,085.55)

BRIEF OVERVIEW

The Deltona Boulevard Sidewalk (Elgin Boulevard to SR 50) - Local Agency Program (LAP) Project was awarded by the Board on April 12, 2022, Doc Id. No. 19539, to Augustine Construction, Inc., in the amount of \$207,580.70.

Change Order No. One (1) was for a change order revision to the original purchase order at no cost to the County.

Change Order No. Two (2) is for field revisions increasing the Contract amount by \$78,480.42 from \$207,580.70 to \$286,061.12.

The final Contract amount is \$286,061.12 (PO No. 22000788).

The work has been completed and Augustine Construction, Inc., has submitted its Final Pay Application No. Two (2) in the amount of \$105,085.55.

FINANCIAL IMPACT

Funding in the amount of \$105,085.55 is available in the following accounts:

- 1013-03211-5616371 - Constitutional Gas Tax, Improv-Sidewalks, (\$95,560.52)
- 1013-2050202 - Constitutional Gas Tax, Retainage, (\$9,525.03)

LEGAL NOTE

Legal Authority under F.S. Chapter 125 (All releases property include Hernando County).

RECOMMENDATION

It is recommended the Board approve final pay request No. Two (2) in the amount of \$105,085.55 to Augustine Construction, Inc., to close out Contract No. 22-CG0024/DK for Deltona Boulevard Sidewalk (Elgin Boulevard to SR 50) - LAP Project.

The final Contract amount is \$286,061.12, a Contract amount increase of \$78,480.42 over BOCC award.