



EVALUATION TABULATION

PQu No. 23-T00040/AP Q46

Transport of Modular Business Unit and Installation at Hernando County Sheriff's Office

RESPONSE DEADLINE: February 25, 2026 at 5:00 pm

Report Generated: Thursday, February 26, 2026

SELECTED VENDOR TOTALS

Vendor	Total
Seggie Custom Builders LLC	\$163,922.67

TABLE 1

					Seggie Custom Builders LLC	
Selected	Line Item	Description	Quantity	Unit of Measure	Unit Cost	Total
X	1	Modular preparation and transportation (including stairs and ramps)	1	LS	\$12,894.00	\$12,894.00
X	2	Modular installation, setup, blocking, tie-downs, axle/wheel removal, and skirting	1	LS	\$18,934.67	\$18,934.67
X	3	Site preparation, foundation system, and site finishes	1	LS	\$17,844.00	\$17,844.00
X	4	Installation of ramps and stairs	1	LS	\$10,068.00	\$10,068.00
X	5	Interior and exterior finishes, including building connections and ceiling tiles	1	LS	\$20,304.00	\$20,304.00
X	6	Utility connections (water, sewer, electrical, life safety systems)	1	LS	\$28,896.00	\$28,896.00
X	7	Fire alarm systems and coordination with fire suppression plan	1	LS	\$10,894.00	\$10,894.00
X	8	Permitting, inspections, coordination, and Certificate of Occupancy	1	LS	\$28,744.00	\$28,744.00
X	9	Project assembly, completion, and closeout	1	LS	\$15,344.00	\$15,344.00
Total						\$163,922.67

VENDOR QUESTIONNAIRE PASS/FAIL

EVALUATION TABULATION
PQu No. 23-T00040/AP Q46

Transport of Modular Business Unit and Installation at Hernando County Sheriff's Office

Question Title	Seggie Custom Builders LLC
Bid Confirmation	Pass
Anti-Human Trafficking Form	Pass
Foreign Countries of Concern	Pass

Alisa Pike

2-26-26