

Date 8/30/2022

Email: darren@civilsiteconstructors.com

Darren Williamson
Civil Site Constructors, Inc.
7281 Sunshine Grove Road, Suite 134
Brooksville, Florida 34613

Surety	Western Surety
Principal	D.A.B.
Obligee	Hernando County, FL
Bond	30075259
Project	Taxiway "A" Rehabilitation Project, ITB No. 19 CG0119/BK

Subject: Liquidated Damages

Mr. Williamson:

This is formal written notification that Civil Site Constructors has failed to meet its obligation to perform the work in a timely fashion.

The Completion Contract provides that Civil Site will complete the work in 120 calendar days. It also provides that the contractor shall be responsible for any liquidated damages imposed by the owner as a result of the Contractor's failure to complete the work on time.

Hernando County is currently assessing \$3,646 per day in liquidated damages. According to the City, liquidated damages began to accrue on July 1, 2022. Civil Sites' last schedule update shows an anticipated completion date of Sept 15, 2022, 77 days late. This would result in liquidated damages of \$280,742.00. We implore you to take whatever action is necessary to expedite the completion of the Project so as to reduce the liquidated damages for which Civil Site will be responsible.

Sincerely,

Timothy E Lemke 
Digitally signed by Timothy E Lemke
Reason: I am the author of this
document
Date: 2022.08.31 19:25:10-04'00'