



Legislation Details (With Text)

File #: 11371
Type: Agenda Item **Status:** Adopted
File created: 11/3/2022 **In control:** Board of County Commissioners
On agenda: 11/29/2022 **Final action:** 11/29/2022
Enactment date: **Enactment #:**
Title: Final Close-Out of Contract With Goodwin Bros. Construction, Inc., for Extension of Loading Dock at Recycling Building (Contract No. 19-R00007; Amount: \$10,170.00)

Sponsors:

Indexes:

Code sections:

Attachments: 1. PayReq2

Date	Ver.	Action By	Action	Result
11/29/2022	1	Board of County Commissioners	adopted	Pass

TITLE

Final Close-Out of Contract With Goodwin Bros. Construction, Inc., for Extension of Loading Dock at Recycling Building (Contract No. 19-R00007; Amount: \$10,170.00)

BRIEF OVERVIEW

The Extension of Loading Dock at Recycling Building was awarded by the Board on November 16, 2021, Doc. Id. No. 18966, to Goodwin Bros. Construction, Inc., in the amount of \$71,752.70. This project is Quote No. Fifty-three (53) under Contract No. 19-R00007 Construction Services under \$200K.

Change Order No. One (1) was an increase due to plans changes, scope changes and increased material costs beyond the contractors control, increasing the Contract amount by \$66,780.00 from \$71,752.70, to \$138,532.70.

Change Order No. Two (2) was an increase due to further plans changes, scope changes and increased material costs beyond the contractors control, increasing the Contract amount by \$64,867.36 from \$138,532.70, to \$203,400.06.

The Final Contract amount is \$203,400.06 (PO No. 22000422).

The work has been completed and Goodwin Bros. Construction, Inc., has submitted its Final Pay Application No. Two (2) in the amount of \$10,170.00.

FINANCIAL IMPACT

Funding in the amount of \$10,170.00 is available in Retainage Account 4471-20500067.

LEGAL NOTE

Legal Authority under F.S. Chapter 125 (All releases properly include Hernando County).

RECOMMENDATION

It is recommended the Board approve final pay request No. Two (2) in the amount of \$10,170.00 to Goodwin Bros. Construction, Inc., to close out Quote 53, Extension of Loading Dock at Recycling Building under Contract No. 19-R00007 Construction Services under \$200K.

The final Contract amount for this unit is \$203,400.06, a Contract amount increase of \$128,647.36 over BOCC award.