

| HERNANDO COUNTY FIRE STATION NO.15 |
|------------------------------------|
| BROOKSVILLE, FL |
| May 5, 2025 |



Builder-Driven Preconstruction^e

| Item No. | Item Description | Date Initiated | Order of Magnitude Pricing | Owner Approval Code | Further Action By: | Required Complete Date | Comments |
|------------|---|-------------------|-------------------------------|------------------------|---------------------|---------------------------|---|
| | CIVIL, HARDSCAPE & LANDSCAPING | | | | | | |
| HS1 | ELIMINATE DRAINFILD #2; KEEPING ONLY DRAINFIELD #2 | 5-May-25 | (\$77,025) | Pending | | | |
| HS2 | ELIMINATE EAST RETENTION POND | 5-May-25 | (\$12,564) | Pending | | | |
| нѕз | ELIMINATE NINE (9) PARKING SPACES OF ASPHALT TO THE NORTH SIDE OF PARKING LOT; REPLACE WITH GRASS PARKING | 5-May-25 | (\$8,116) | Pending | | | |
| HS4 | DESIGN TO BUDGET REDUCTION IN LANDSCAPE | 5-May-25 | (\$108,162) | Pending | | | |
| HS5 | ELIMINATE ONE (1) GREASE INTERCEPTOR LEAVING ONE (1) | 5-May-25 | (\$18,573) | Pending | | | |
| HS6 | Enter description on detail sheet | 15-Feb-19 | | | | | |
| | Do Not Use This Line | | | | | | |
| | CIVIL, HARDSCAPE & LANDSCAPING TOTALS: | | | | TOTAL ACCEPTED: | | |
| | (Order of Magnitude Pricing) | | | | TOTAL REJECTED: | | *************************************** |
| | | | | | | AL PENDING: | -\$224,44 |
| | TOTAL CONSIDER: | | | | | | |
| | ELECTRICAL | | | | ı | | |
| E1 | Potential Savings in Alternate Lighting Fixtures | 5-May-25 | (\$19,450) | Pending | | | |
| E2 | Enter description on detail sheet | 20-Feb-19 | | | | | |
| | Do Not Use This Line | | | | | | |
| | ELECTRICAL TOTALS | | | | TOTA | L ACCEPTED: | |
| | (Order of Magnitude Pricing) | | | | TOTA | L REJECTED: | |
| | | | | | TOTAL PENDING: | | -\$19,45 |
| | | | | | TOTA | L CONSIDER: | |
| | PROJECT TOTALS: CURRENT BUDGET AMOUNT | | | | | | \$8,691,43 |
| | I NOTE I TOTAL | TOTAL ACCEPTED | | | | | |
| | REVISED TOTAL WITH ACCCEPTED VALUE MANAGEMENT | | | | | | \$8,691,43 |
| | TOTAL REJECTED | | | | | | |
| | TOTAL PENDING | | | | | | -\$243,89 |
| | REVISED TOTAL WITH PENDING VALUE MANAGEMENT | | | | | | \$8,447,54 |
| | TOTAL CONSIDER | | | | | | |
| ues indica | ted are order of magnitude only. Value Management cost items must be incorpor | ated into the dra | awings and specific | ations. Options pre | sented are for cons | deration only and | Not all VM items can be accepted |