

HERNANDO COUNTY PURCHASING REVIEW FORM

Purchasing Contact:	Georgia Lim
Contract purpose: (briefly describe)	21-C00027/DK Hill N- Dale Water Main Replacement
	PO 21000922
Vendor Name:	U.S. Water Services Corporation
REQ#ITB/ RFP/Q#:	Change Order 1
Received Document	11/29/2022

Purchasing Agent Review:	<i>Georgia Lim</i>	11/29/2022	Georgia Lim
	Signature	Date	Printed Name
Comments:	No cost time extension to add 153 days to the final end date of 12/7/22 for new date of 5/9/2023 and add 93 days to the substantial date of 10/8/2022 for new substantial date of 1/9/23.		
	The contractor and subcontractor need additional time to complete their part of the project.		
	There are no issues. OK to process.		

Grant Review:			
	Signature	Date	Printed Name
Comments:	NA		

Chief of Procurement Review:	<i>Caleb Rowland</i>	11/29/2022	
	Signature	Date	Printed Name
Comments:	Approved.		

Recommendation:	



Hernando County Board of County Commissioners
15470 Flight Path Dr.
Brooksville, FL 34604

Construction Change Order

Owner: Hernando County Board of County Commissioners

Owner's Representative:

Vendor: US WATER SERVICES CORPORATION

Change Order No. 1

Change Order Date: 11/14/2022

Contract No. 21000922

Contract Date:

Project Description:

HILL N DALE WATER MAIN

The Project is Changed as Follows

Justification: CONTRACT NO.21-C00027/DK, U.S. WATER SVCS, PO-21000922 HILL N DALE WATER MAIN

Change order 1 is requested for a NCTE to add 153 days to the final end date of 12/07/22 for a new date of 5/09/23 and add 93 days to the substantial date of 10/8/22 for a new substantial date of 1/09/23.

Justification: The contractor and their subcontractor have fallen behind on their work schedule and need more time to complete their part of the project. Some of the work that still needs to be completed will involve HCUD Operations staff working with the contractor to relocate water meters and due to the upcoming holidays more time will be needed to complete these tasks

Total Addition/Deduction this Change Order: .00

The Original Contract Sum was 777,940.00

Net Change by previously authorized Change Orders: .00

The Contract Sum prior to this Change Order was 777,940.00

The Net Amount of this Change Order is: .00

777,940.00

The new Contract Sum including this Change Order will be

The Contract Time will be changed by this Change Order (Days): 153

The Date of Substantial Completion as of the date of this Change Order therefore is:

Vendor Name/Address:

US WATER SERVICES CORPORATION
4939 CROSS BAYOU BOULEVARD
NEW PORT RICHEY, FL 34652


Owner or Owner's Representative:

Hernando County Commission
20 N. Main St., Rm 266
Brooksville, FL 34601

Digitally signed by Ralph

Ralph Amriott

Amriott
Date: 2022.11.16 12:17:30
-05'00'



Authorized Signature

Chief Procurement Office

Date: _____

Date: 11/28/2022

Distribution:

- Vendor - Original
- Purchasing & Contracts
- Finance
- Requisitioning
- Contract File